

FX - Exploateringskontoret, Uppföljning av budget 2014, sammanfattning.																	Rapporten framställd 2015-01-19 19:11	
Investeringar		Utgifter						Inkomster									Netto investering 2014	Totalt Netto tom 2039
		Bokslut tom 2013	VP 2014	T1 2014	T2 2014	T2½ 2014	Utfall 2014	Avvikelse VP / Utfall 2014	Bokslut tom 2013	VP 2014	T1 2014	T2 2014	T2½ 2014	Utfall 2014	Avvikelse VP / Utfall 2014			
Mnkr																		
	Genomförandeprojekt	2,972.9	311.9	242.7	237.4	205.6	143.4	-168.5	-177.0	-24.3	-24.8	-44.4	-47.4	-6.3	18.0	137.1	3,566.0	
	Planeringsprojekt	148.6	196.6	134.9	136.3	107.3	70.6	-126.0	-5.0	-2.1	-2.0	-2.0	-4.9	-0.2	1.9	70.4	1,841.5	
0	Övriga projekt	3,121.5	508.5	377.6	373.7	312.9	214.0	-294.5	-182.1	-26.4	-26.8	-46.4	-52.3	-6.5	19.9	207.5	5,407.5	
	Genomförandeprojekt	144.6	0.0	0.0	0.0	0.0	0.0	0.0	-136.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	7.8	
11002	Miljömiljarden	144.6	0.0	0.0	0.0	0.0	0.0	0.0	-136.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	7.8	
	Genomförandeprojekt	34.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	34.1	
	Planeringsprojekt	9.6	41.2	2.0	2.0	1.0	0.0	-41.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	9.6	
50001	Sergels Torg	43.7	41.2	2.0	2.0	1.0	0.0	-41.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	43.7	
	Genomförandeprojekt	291.5	7.1	6.8	6.8	6.8	4.1	-3.0	-13.8	0.0	0.0	0.0	0.0	-1.0	-1.0	3.1	308.9	
	Planeringsprojekt	1.1	1.3	1.3	3.6	3.8	3.1	1.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.1	102.5	
50002	Årstadal	292.6	8.4	8.0	10.3	10.6	7.2	-1.2	-13.8	0.0	0.0	0.0	0.0	-1.0	-1.0	6.2	411.4	
	Genomförandeprojekt	215.3	2.0	1.3	0.6	0.5	-5.5	-7.5	-9.6	0.0	-5.0	-5.0	-4.0	2.5	2.5	-3.0	228.9	
50003	Liljeholmens Centrum	215.3	2.0	1.3	0.6	0.5	-5.5	-7.5	-9.6	0.0	-5.0	-5.0	-4.0	2.5	2.5	-3.0	228.9	
	Genomförandeprojekt	132.3	0.0	0.0	0.0	0.0	0.0	0.0	-23.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	109.0	
50005	Lyftkranen, Ulvsunda industriområde (LIP)	132.3	0.0	0.0	0.0	0.0	0.0	0.0	-23.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	109.0	
	Genomförandeprojekt	137.8	0.6	0.6	6.2	6.4	6.5	5.9	-10.1	0.0	0.0	0.0	0.0	0.0	0.0	6.5	134.6	
50015	Norra Bantorgetområdet	137.8	0.6	0.6	6.2	6.4	6.5	5.9	-10.1	0.0	0.0	0.0	0.0	0.0	0.0	6.5	134.6	
	Genomförandeprojekt	424.8	3.2	5.9	5.9	6.3	5.4	2.2	-40.0	-0.6	-1.2	-1.2	-1.2	0.0	0.6	5.4	390.3	
50016	Sabbatsberg	424.8	3.2	5.9	5.9	6.3	5.4	2.2	-40.0	-0.6	-1.2	-1.2	-1.2	0.0	0.6	5.4	390.3	
	Genomförandeprojekt	22.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	22.3	
50017	Östra city	22.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	22.3	
	Genomförandeprojekt	128.1	0.0	0.0	0.0	0.0	0.1	0.1	-2.2	0.0	0.0	0.0	0.0	0.0	0.0	0.1	126.0	
50018	Gamen, Södermalm	128.1	0.0	0.0	0.0	0.0	0.1	0.1	-2.2	0.0	0.0	0.0	0.0	0.0	0.0	0.1	126.0	
	Genomförandeprojekt	127.0	0.5	0.0	0.0	0.0	0.4	-0.1	-12.3	0.0	0.0	0.0	0.0	0.0	0.0	0.4	122.4	
50020	Farsta vid Ågesta broväg	127.0	0.5	0.0	0.0	0.0	0.4	-0.1	-12.3	0.0	0.0	0.0	0.0	0.0	0.0	0.4	122.4	
	Genomförandeprojekt	94.4	0.1	0.1	0.1	0.1	0.1	0.0	-19.4	-10.8	-10.3	-10.3	0.0	0.0	10.8	0.1	53.1	
	Planeringsprojekt	3.3	3.3	2.7	2.4	2.1	2.6	-0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.6	103.8	
50021	Telefonplan, Midsommarkransen, Västberga	97.7	3.4	2.8	2.5	2.3	2.7	-0.7	-19.4	-10.8	-10.3	-10.3	0.0	0.0	10.8	2.7	156.9	
	Genomförandeprojekt	13.1	5.0	4.9	4.5	4.5	4.0	-1.0	-0.1	0.0	0.0	0.0	0.0	0.0	0.0	4.0	17.4	
	Planeringsprojekt	1.9	6.8	5.0	3.2	2.9	0.6	-6.2	-0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.6	12.8	
50023	Högdalens Centrum	14.9	11.8	9.9	7.7	7.4	4.7	-7.2	-0.4	0.0	0.0	0.0	0.0	0.0	0.0	4.7	30.1	
	Genomförandeprojekt	693.8	65.4	71.0	69.7	69.4	70.5	5.1	-107.3	-36.6	-40.4	-43.7	-43.8	-13.7	22.9	56.8	740.7	
	Planeringsprojekt	0.0	1.7	0.5	1.3	1.2	0.9	-0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.9	15.3	
50024	Mariehäll	693.9	67.1	71.5	71.0	70.6	71.4	4.3	-107.3	-36.6	-40.4	-43.7	-43.8	-13.7	22.9	57.7	756.0	
	Genomförandeprojekt	64.6	4.9	8.6	6.5	5.7	5.9	1.0	-7.7	0.0	0.0	0.0	0.0	0.0	0.0	5.9	69.5	
50025	Hässelby Gård vid Lövestavägen	64.6	4.9	8.6	6.5	5.7	5.9	1.0	-7.7	0.0	0.0	0.0	0.0	0.0	0.0	5.9	69.5	
	Genomförandeprojekt	293.3	0.0	0.0	0.0	0.0	0.0	0.0	-4.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	289.1	
50026	Vällingby Centrum	293.3	0.0	0.0	0.0	0.0	0.0	0.0	-4.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	289.1	
	Planeringsprojekt	6.2	73.9	13.1	12.8	10.1	9.0	-64.9	0.0	0.0	0.0	-0.6	-0.6	-1.9	-1.9	7.1	191.4	
50030	Brommaplan	6.2	73.9	13.1	12.8	10.1	9.0	-64.9	0.0	0.0	0.0	-0.6	-0.6	-1.9	-1.9	7.1	191.4	
	Genomförandeprojekt	19.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	19.9	
50034	Eriksdalsbadet	19.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	19.9	
	Genomförandeprojekt	880.9	78.9	51.4	57.1	49.7	35.4	-43.5	-102.4	0.0	0.0	0.0	0.0	-0.8	-0.2	35.3	923.4	
	Planeringsprojekt	1.6	6.7	9.8	5.2	5.5	8.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	8.0	234.6	
50037	Kista företagsområde	882.5	85.6	61.2	62.3	55.2	43.4	-42.2	-102.4	0.0	0.0	0.0	0.0	-0.8	-0.2	43.2	1,158.0	
	Genomförandeprojekt	199.0	5.6	4.6	5.5	4.9	4.8	-0.8	-7.5	0.0	0.0	0.0	0.0	0.0	0.0	4.8	197.2	
50057	Gyllene Ratten	199.0	5.6	4.6	5.5	4.9	4.8	-0.8	-7.5	0.0	0.0	0.0	0.0	0.0	0.0	4.8	197.2	
	Genomförandeprojekt	2.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.6	
50059	Årstälänken	2.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.6	
	Genomförandeprojekt	25.7	3.2	3.0	3.0	3.0	0.0	-3.1	-94.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	-64.7	
50063	Norra Länken / exkl medfinansiering	25.7	3.2	3.0	3.0	3.0	0.0	-3.1	-94.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	-64.7	
	Genomförandeprojekt	22.0	3.4	2.2	3.2	4.2	0.2	-3.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.2	22.2	
50065	Engelbrektsskolan/Sädesårlan	22.0	3.4	2.2	3.2	4.2	0.2	-3.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.2	22.2	
	Genomförandeprojekt	4.3	0.0	0.1	1.5	1.5	0.3	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.3	54.1	
50068	Södermalm 7:78 (Maruagårdstjärnan)	4.3	0.0	0.1	1.5	1.5	0.3	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.3	54.1	
	Planeringsprojekt	2.9	0.2	0.2	0.2	0.2	0.3	0.1	-0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.3	3.1	
50069	Orgelpipan 6	2.9	0.2	0.2	0.2	0.2	0.3	0.1	-0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.3	3.1	
	Genomförandeprojekt	20.9	0.2	0.3	0.5	1.3	0.6	0.4	-0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.6	192.2	
50072	Bromma stormarknadsområde	20.9	0.2	0.3	0.5	1.3	0.6	0.4	-0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.6	192.2	
	Genomförandeprojekt	35.7	119.2	69.3	65.7	55.5	54.0	-65.2	-4.3	-3.2	0.0	0.0	0.0	-3.0	0.2	51.1	241.7	
	Planeringsprojekt	22.5	8.8	4.8	9.2	22.1	5.5	-3.3	-2.4	0.0	0.0	0.0	0.0	0.0	0.0	5.5	301.0	
50074	Järvalvfyttet	58.2	128.1	74.1	74.9	77.6	59.6	-68.5	-6.7	-3.2	0.0	0.0	0.0	-3.0	0.2	56.6	542.8	
	Planeringsprojekt	6.2	0.0	0.4	1.8	3.6	2.6	2.6	-0.6	0.0	0.0	0.0	0.0	0.0	0.0	2.6	8.2	
50075	Vision för City	6.2	0.0	0.4	1.8	3.6	2.6	2.6	-0.6	0.0	0.0	0.0	0.0	0.0	0.0	2.6	8.2	
	Planeringsprojekt	2.3	3.1	0.1	0.3	0.5	0.9	-2.2	0.0	-2.4	0.0	0.0	0.0	0.0	2.4	0.9	3.2	
50076	Kabelverket Älvsjö	2.3	3.1	0.1	0.3	0.5	0.9	-2.2	0.0	-2.4	0.0	0.0	0.0	0.0	2.4	0.9	3.2	
	Planeringsprojekt	15.7	1.5	1.2	2.7	3.3	4.8	3.3	0.0	0.0	0							

FX - Exploateringskontoret, Uppföljning av budget 2014, sammanfattning.																Rapporten framställd 2015-01-19 19:11		
Investeringar		Utgifter						Inkomster								Netto investering	Totalt	
		Bokslut tom 2013	VP 2014	T1 2014	T2 2014	T2% 2014	Utfall 2014	Avvikelse VP / Utfall 2014	Bokslut tom 2013	VP 2014	T1 2014	T2 2014	T2% 2014	Utfall 2014	Avvikelse VP / Utfall 2014	2014	tom 2039	
Mnkr																		
50084	Riddersvik	1.8	3.4	2.7	2.4	2.5	1.6	-1.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.6	120.0	
	Planeringsprojekt	4.7	0.0	0.2	1.4	1.4	1.9	1.8	0.0	0.0	0.0	0.0	-1.2	0.0	0.0	1.9	185.4	
50085	Larsboda Strand-Drevviken	4.7	0.0	0.2	1.4	1.4	1.9	1.8	0.0	0.0	0.0	0.0	-1.2	0.0	0.0	1.9	185.4	
	Planeringsprojekt	2.6	32.5	13.3	7.4	7.5	5.5	-27.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.5	133.3	
50086	Blasieholmen	2.6	32.5	13.3	7.4	7.5	5.5	-27.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.5	133.3	
	Genomförandeprojekt	5.2	84.5	0.5	0.5	0.6	0.5	-84.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.5	118.1	
	Planeringsprojekt	57.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	57.9	
50087	Albano	63.1	84.5	0.5	0.5	0.6	0.5	-84.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.5	176.0	
	Genomförandeprojekt	6.5	28.2	20.9	21.5	9.9	8.3	-19.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	8.3	73.5	
50088	Brevlådan	6.5	28.2	20.9	21.5	9.9	8.3	-19.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	8.3	73.5	
	Planeringsprojekt	10.4	0.3	0.6	0.5	0.4	0.3	0.0	-1.5	0.0	0.0	0.0	0.0	0.0	0.0	0.3	9.4	
50090	Odenplan	10.4	0.3	0.6	0.5	0.4	0.3	0.0	-1.5	0.0	0.0	0.0	0.0	0.0	0.0	0.3	9.4	
	Genomförandeprojekt	3.1	1.0	3.1	3.7	3.8	4.0	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	4.0	91.2	
50091	Rosenlundsparken	3.1	1.0	3.1	3.7	3.8	4.0	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	4.0	91.2	
	Planeringsprojekt	2.3	2.7	2.9	3.9	3.5	3.0	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.0	87.5	
50092	Västra Nockebyhov	2.3	2.7	2.9	3.9	3.5	3.0	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.0	87.5	
	Genomförandeprojekt	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.4	
	Planeringsprojekt	1.3	25.6	3.0	3.3	2.1	0.9	-24.7	-0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.9	9.9	
50093	Trollesundsvägen	1.7	25.6	3.0	3.3	2.1	0.9	-24.7	-0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.9	10.3	
	Genomförandeprojekt	4,265.6	137.0	118.0	126.1	115.3	118.2	-18.8	-206.4	-39.9	-30.0	-30.0	-15.0	-16.3	23.6	101.9	4,159.2	
	Planeringsprojekt	118.5	19.7	4.8	2.6	3.3	5.3	-14.4	-14.8	0.0	0.0	0.0	0.0	0.0	0.0	5.3	239.2	
90000	Hammarby Sjöstad	4,384.1	156.8	122.8	128.7	118.6	123.5	-33.2	-221.2	-39.9	-30.0	-30.0	-15.0	-16.3	23.6	107.3	4,398.4	
	Planeringsprojekt	52.3	14.5	17.7	14.8	20.1	18.3	3.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	18.3	1,504.5	
90004	Årstafältet	52.3	14.5	17.7	14.8	20.1	18.3	3.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	18.3	1,504.5	
	Genomförandeprojekt	2,506.0	1,152.2	1,251.4	1,142.3	1,024.9	979.7	-172.5	-165.6	-37.3	-42.6	-42.1	-45.4	-32.3	5.1	947.4	6,755.7	
	Planeringsprojekt	154.2	82.8	56.2	50.3	42.4	44.5	-38.4	-11.1	0.0	0.0	0.0	0.0	-2.0	-2.0	42.5	6,250.9	
90005	Norra Djurgårdsstaden	2,660.1	1,235.1	1,307.5	1,192.6	1,067.3	1,024.2	-210.9	-176.8	-37.3	-42.6	-42.1	-45.4	-34.3	3.1	989.9	13,006.5	
	Genomförandeprojekt	2,353.5	27.2	-65.0	-65.0	-66.7	-72.1	-99.4	-131.4	-5.3	-5.1	-5.1	-5.1	-3.6	1.7	-75.7	2,233.2	
	Planeringsprojekt	27.6	47.5	104.5	101.6	101.7	102.4	54.9	-0.3	0.0	0.0	0.0	0.0	-0.2	-0.2	102.2	756.9	
90006	Nordvästra Kungsholmen	2,381.1	74.7	39.5	36.6	35.0	30.2	-44.5	-131.7	-5.3	-5.1	-5.1	-5.1	-3.7	1.5	26.5	2,990.1	
	Genomförandeprojekt	150.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	150.0	
	Planeringsprojekt	33.9	4.0	3.8	3.8	4.6	3.6	-0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.6	334.0	
90007	Persikan, Södermalm	183.9	4.0	3.8	3.8	4.6	3.6	-0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.6	484.0	
	Genomförandeprojekt	2,956.7	690.0	645.6	609.0	591.8	636.7	-53.3	-257.6	-42.0	-40.0	-40.0	-38.0	-28.4	13.6	608.3	10,386.5	
90008	Norra Station inklusive Bellevue	2,956.7	690.0	645.6	609.0	591.8	636.7	-53.3	-257.6	-42.0	-40.0	-40.0	-38.0	-28.4	13.6	608.3	10,386.5	
	Genomförandeprojekt	138.4	0.0	0.0	0.0	0.0	0.0	0.0	-10.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	127.7	
	Planeringsprojekt	17.7	0.3	0.3	0.4	0.4	0.6	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.6	152.4	
90009	Axelsberg-Örnsberg, Hägerstensåsen	156.1	0.3	0.3	0.4	0.4	0.6	0.3	-10.7	0.0	0.0	0.0	0.0	0.0	0.0	0.6	280.1	
	Genomförandeprojekt	333.8	19.5	19.0	18.5	19.8	17.2	-2.3	-38.9	0.0	-0.5	-0.5	-0.5	0.0	0.0	17.2	325.7	
90010	Älvsjö Centrum	333.8	19.5	19.0	18.5	19.8	17.2	-2.3	-38.9	0.0	-0.5	-0.5	-0.5	0.0	0.0	17.2	325.7	
	Genomförandeprojekt	1,253.8	532.1	459.3	479.7	475.0	447.5	-84.6	-8.5	0.0	0.0	0.0	0.0	-39.9	-39.9	407.5	8,091.5	
90011	Slussen	1,253.8	532.1	459.3	479.7	475.0	447.5	-84.6	-8.5	0.0	0.0	0.0	0.0	-39.9	-39.9	407.5	8,091.5	
	Planeringsprojekt	0.3	0.0	0.0	0.1	0.1	0.2	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.2	0.5	
90013	Södertäljevägen, kontor	0.3	0.0	0.0	0.1	0.1	0.2	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.2	0.5	
	Genomförandeprojekt	1.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.5	
	Planeringsprojekt	35.5	15.9	1.7	4.2	4.6	5.3	-10.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.3	507.9	
90015	Bromsten industriområde	37.0	15.9	1.7	4.2	4.6	5.3	-10.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.3	509.4	
	Genomförandeprojekt	12.7	47.5	45.2	22.6	22.6	25.9	-21.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	25.9	142.5	
	Planeringsprojekt	43.0	8.3	8.0	6.5	6.5	10.4	2.1	-0.3	0.0	0.0	0.0	0.0	-0.5	-0.5	9.8	419.0	
90017	Årstastråket	55.7	55.7	53.2	29.0	29.0	36.2	-19.5	-0.3	0.0	0.0	0.0	0.0	0.0	-0.5	-0.5	35.7	561.6
	Genomförandeprojekt	635.2	5.0	1.8	1.3	0.7	0.3	-4.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.3	639.8	
90018	Kraftledningstunnel Årsta	635.2	5.0	1.8	1.3	0.7	0.3	-4.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.3	639.8	
	Genomförandeprojekt	501.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	501.6	
	Planeringsprojekt	34.7	21.5	20.2	18.3	17.1	18.1	-3.4	-0.9	0.0	0.0	0.0	0.0	0.0	0.0	18.1	70.4	
90019	Söderstaden	536.3	21.5	20.2	18.3	17.1	18.1	-3.4	-0.9	0.0	0.0	0.0	0.0	0.0	0.0	18.1	572.0	
	Planeringsprojekt	7.7	1.7	1.6	0.5	0.5	0.4	-1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.4	18.1	
90020	Marieberg	7.7	1.7	1.6	0.5	0.5	0.4	-1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.4	18.1	
	Genomförandeprojekt	220.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	220.0	
	Planeringsprojekt	6.3	8.7	8.1	5.4	5.6	1.5	-7.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.5	21.0	
90023	Älvik-Akka	226.3	8.7	8.1	5.4	5.6	1.5	-7.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.5	241.0	
	Planeringsprojekt	8.2	18.6	9.5	5.3	5.3	3.3	-15.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.3	23.1	
90026	Älvsjö-Örby	8.2	18.6	9.5	5.3	5.3	3.3	-15.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.3	23.1	
	Planeringsprojekt	0.3	2.6	2.5	3.1	3.0	1.1	-1.5	0.0	-2.6	-1.9	-2.5	-4.8	-0.8	1.7	0.3	7.1	
90028	Tekniska Nämndhuset Söderstaden	0.3	2.6	2.5	3.1	3.0	1.1	-1.5	0.0	-2.6	-1.9	-2.5	-4.8	-0.8	1.7	0.3	7.1	
	Planeringsprojekt	5.2	2.0	5.0	5.0	6.8	5.1	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.1	11.0	
90030	Tyngdpunkt Farsta	5.2	2.0	5.0	5.0	6.8	5.1	3.0	0.0									

FX - Exploateringskontoret, Uppföljning av budget 2014, sammanfattning.																Rapporten framställd 2015-01-19 19:11	
Investeringar	Utgifter							Inkomster							Netto investering 2014	Totalt Netto tom 2039	
Mnkr	Bokslut tom 2013	VP 2014	T1 2014	T2 2014	T2½ 2014	Utfall 2014	Avvikelse VP / Utfall 2014	Bokslut tom 2013	VP 2014	T1 2014	T2 2014	T2½ 2014	Utfall 2014	Avvikelse VP / Utfall 2014			
Summa investeringar	23,200.7	3,800.0	3,400.0	3,200.0	3,000.0	2,922.8	-877.2	-1,629.7	-200.0	-200.0	-200.0	-200.0	-147.9	52.1	2,774.9	56,080.8	
Varav:																	
Övriga	19,371.8	3,023.7	2,729.7	2,597.1	2,417.7	2,353.1	-670.6	-1,415.1	-175.7	-175.0	-177.8	-153.6	-135.8	39.9	2,217.3	38,260.8	
Stora	2,972.9	311.9	242.7	237.4	205.6	143.4	-168.5	-177.0	-24.3	-24.8	-44.4	-47.4	-6.3	18.0	137.1	3,566.0	
Genomförandeprojekt totalt	22,344.7	3,335.7	2,972.4	2,834.5	2,623.3	2,496.5	-839.1	-1,592.2	-200.0	-199.8	-222.2	-201.0	-142.1	57.9	2,354.4	41,826.9	
Övriga	707.5	466.2	312.2	288.0	297.9	273.1	-193.1	-32.5	-5.0	-2.0	-3.2	-6.8	-5.5	-0.5	267.6	12,329.9	
Stora	148.6	196.6	134.9	136.3	107.3	70.6	-126.0	-5.0	-2.1	-2.0	-2.0	-4.9	-0.2	1.9	70.4	1,841.5	
Planeringsprojekt totalt	856.1	662.8	447.1	424.3	405.2	343.7	-319.1	-37.6	-7.1	-4.0	-5.2	-11.7	-5.8	1.4	338.0	14,171.4	
Totalt	23,200.7	3,998.5	3,419.4	3,258.8	3,028.5	2,840.3	-1,158.2	-1,629.7	-207.2	-203.8	-227.4	-212.7	-147.9	59.3	2,692.4	55,998.3	
Generell justering	0.0	-198.5	-19.4	-58.8	-28.5	0.0	198.5	0.0	7.2	3.8	27.4	12.7	0.0	-7.2	0.0	0.0	
Ank reg						82.5	82.5								82.5	82.5	
Summa investeringar	23,200.7	3,800.0	3,400.0	3,200.0	3,000.0	2,922.8	-877.2	-1,629.7	-200.0	-200.0	-200.0	-200.0	-147.9	52.1	2,774.9	56,080.8	
Exploateringsinkomster									-520.0	-200.0	-100.0	-100.0	-104.7		-104.7		
Summa investeringar inkl exploateringsinkomster	23,200.7	3,800.0	3,400.0	3,200.0	3,000.0	2,922.8	-877.2	-1,629.7	-720.0	-400.0	-300.0	-300.0	-252.6	52.1	2,670.2	56,080.8	